

## Modifications

### Annexes

#### Annex 3.5 Riport on maintenance, renewal and enhancement works scheduled on the railway network for the 2013/2014 timetable year

The following modifications were made:

Line	From service place	to service place	Track	Beginning of track possession y/m/d/ h	End of track possession y/m/d/h	Scheduled work	Remarks
120	Mezőberény		IV	2014.05.02 0:00	2014.07.31 18:00	Reconstruction of the right side of Mezőberény station : construction of new superstructure and substructure, new overhead line network, passenger underpass, construction of a 55-cm-high platform with platform-roof.	Continuous-track-possession
120	Mezőberény		II	2014.08.01 0:00	2014.10.07 18:00	Reconstruction of the left side of Mezőberény station : construction of new superstructure and substructure, new overhead line network, passenger underpass, construction of a 55-cm-high platform with platform-roof.	Continuous-track-possession
120	Mezőberény		I/A, I/B, V	2014.08.01 0:00	2014.10.10 18:00	Reconstruction of the left side of Mezőberény station : construction of new superstructure and substructure, new overhead line network, passenger underpass, construction of a 55-cm-high platform with platform-roof.	Continuous-track-possession
120	Csárdaszállás	Mezőberény	right-track	2014.10.11 0:00	2014.10.20 18:00	Removal of turnouts No 4,6 at Mezőberény station, construction of a System60 super- and substructure.	Continuous-track-possession
120	Csárdaszállás	Mezőberény	left-track	2014.10.21 0:00	2014.10.31 18:00	Removal of turnouts No 2,8 at Mezőberény station, construction of a new System60 super- and substructure.	Continuous-track-possession