

Report on maintenance, renewal and enhancement works scheduled on the railway network for the 2013/2014 timetable year

Line	From service place	to service place	Track	Beginning of track possession y/m/d/ h	End of track possession y/m/d/h	Scheduled work	Remarks
100	Millér(Kizár)	Szajol(Kizár)	left track	2014.07.19 0:00	2014.10.11. 0:00	Reconstruction of Tisza bridge in the left track	Continuous track possession
100	Szolnok(Kizár)	Szajol(Kizár)	left track	2014.10.05 0:00	2014.10.11. 24:00	Pushing in of Tisza bridge	Continuous track possession
100	Szolnok(Kizár)	Szajol(Kizár)	right track	2014.10.05 0:00	2014.10.11. 24:00	Pushing in of Tisza bridge	Continuous track possession
100	Millér(Kizár)	Szajol(Kizár)	right track	2014.10.05 0:00	2015.01.31. 24:00	Reconstruction of Tisza bridge	Continuous track possession
120	Murony		IV, V	2014.01.15 0:00	2014.04.30 18:00	Reconstruction of the left side of Murony station: construction of new superstructure and substructure, overhead line network, passenger underpass; construction of a 55 cm high platform with platform roof	Continuous track possession
120	Murony		III	2014.02.20 0:00	2014.04.30 18:00	Reconstruction of the left side of Murony station: construction of new superstructure and substructure, overhead line network, passenger underpass; construction of a 55 cm high platform with platform roof	Continuous track possession
120	Mezőberény		III	2014.05.07 0:00	2014.07.20 18:00	Reconstruction of the right side of Mezőberény station : construction of new superstructure and substructure, new overhead line network, passenger underpass, construction of a 55 cm high platform with platform roof	Continuous track possession
147	Szentes	Csongrád	488-494	2014.05.19 7:00	2014.06.20 16:00	Protection against corrosion on the Tisza-bridge in Csongrád (over the river)	Continuous track possession (signalling)